

# MAJOR PROJECT UPDATE

This project is being completed as part of KUB's Century II infrastructure improvement and replacement programs.



**PROJECT TITLE:** Sequoyah Hills Utility Projects Update

**UPDATE ISSUE DATE:** January 15, 2021

*Please see corresponding maps for work zones referenced below.*

## UPDATE:

**Sequoyah Square/Taliluna Avenue Natural Gas Main Replacement** – KUB Underground Construction pipeline installation crews will continue to work in the north/northeast area of the complex next week. Crews have completed natural gas pipeline installations work along the south and west sides of the Sequoyah Square complex. Service line connection work remains in this area.

**Sequoyah Hills Phase 3 Wastewater Rehabilitation Status Update** – Contractor Morgan Construction employees will continue conducting pre-construction activities in the northeast section of Sequoyah Hills next week, but there will be no digging or traffic impacts associated with this work. Closed-circuit TV camera inspection of the existing wastewater pipes and manholes will take place in the coming weeks ahead of construction. See the attached project information sheet for more information. Weekly updates will be posted on the KUB website for the duration of Phase 3 of this wastewater collection system rehabilitation project.



Find these updates and more on Nextdoor.

Connect and learn more.



@KnoxKUB



@knoxvilleutilitiesboard



@KnoxKUB