

MAJOR PROJECT UPDATE

This project is being completed as part of KUB's Century II infrastructure improvement and replacement programs.



PROJECT TITLE: Sequoyah Hills Utility Projects Update

UPDATE ISSUE DATE: February 5, 2021

Please see corresponding maps for work zones referenced below.

UPDATE:

Sequoyah Square/Taliluna Avenue Natural Gas Main Replacement – KUB Underground Construction pipeline installation crews continue to work in the north/northeast area of the complex. Crews have completed natural gas pipeline installations work along the south and west sides of the Sequoyah Square complex. Service line connection work remains in this area.

Sequoyah Hills Phase 3 Wastewater Rehabilitation Status Update – [Construction to start in mid-February] - Contractor Morgan Construction employees will continue conducting pre-construction activities in the east and northeast sections of Sequoyah Hills next week, but there will be no digging or traffic impacts associated with this work. Closed-circuit TV camera inspection of the existing wastewater pipes and manhole inspections will continue ahead of construction. Morgan Construction will begin delivering construction materials to the fenced-in storage area located near the boat ramp at Sequoyah Park next week. The boat ramp and ingress/egress to the park will not be affected; however, there will be an increase in construction vehicles in association with this remobilization. See the attached project information sheet for more information. Weekly updates will be posted on the KUB website for the duration of Phase 3 of this wastewater collection system rehabilitation project.



Find these updates and more on Nextdoor.

Connect and learn more.



@KnoxKUB



@knoxvilleutilitiesboard



@KnoxKUB