

# MAJOR PROJECT UPDATE

This project is being completed as part of KUB's Century II infrastructure improvement and replacement



**PROJECT TITLE:** Fort Sanders Area Water & Wastewater Upgrade Project

**UPDATE ISSUE DATE:** August 10, 2023

**UPDATE:**

Utility crews will continue water and wastewater construction and restoration in the following areas of Fort Sanders the week of August 14-18, 2023:

Water – Installation of new water main has been completed on Clinch Avenue between 16th Street and 17th Street. Crews will connect customer service lines to the new main in this area next week with road/lane closures as needed. KUB crews will notify customers prior to individual water service reconnections as customers will experience a short service interruption during their individual reconnection. Paving restoration will begin when the service connection work is complete, and street parking will return to normal availability after paving work is complete.

Wastewater – Crews have completed pipeline work. The contractor will be performing work on punch list items and manhole inspections at various locations to close out the project over the next several weeks. Intermittent temporary lane closures may be needed to access manholes and perform remaining inspections/work.



Find these updates and more on Nextdoor.

---

***Connect and learn more.***



@KnoxKUB



@knoxvilleutilitiesboard



@KnoxKUB