

MAJOR PROJECT UPDATE

This project is being completed as part of KUB's Century II infrastructure improvement and replacement



PROJECT TITLE: Fort Sanders Area Water Main Replacement Project

UPDATE ISSUE DATE: August 25, 2023

UPDATE:

PROJECT OVERVIEW: KUB started a large water main replacement project covering the area between Grand Avenue, 17th Street, White Avenue, and 23rd Street (see work zone on attached map) on Sunday, August 6. Construction will continue north on 22nd Street toward Grand Avenue over the next several months. Additional crews will start work on other nearby streets in the coming months. The overall project is scheduled for completion by June 2024.

22nd St Water Main Installation:

KUB Underground Construction crews have completed the water main installation along 22nd St, stretching from White Ave to Highland Ave. We anticipate the water main installation at the intersection of 22nd Street and Forest Ave to commence on Tuesday, August 27th. Once this intersection work is finalized, the nuetesting phase of the water main on 22nd Street, spanning between Laurel Avenue and Forest Avenue, will begin promptly. Contract paving crews are working on temporary paving restoration as the water main installation advances. As a result of these operations, please be prepared for road, lane, and sidewalk closures in the immediate vicinity of construction.

Clinch Ave Water Main Installation:

The project on Clinch Avenue, encompassing the area between 17th Street and James Agee Avenue has officially been completed. Beginning Sunday, August 27th, KUB Underground Construction will initiate water main installation activities at the intersection of 22nd St and Clinch Avenue. This phase will focus on installing new water mains along Clinch Avenue, from 22nd Street to 19th Street. All work for the upcoming week will be conducted overnight from 6 p.m. to 6 a.m. for this portion of the project.

Access to all parking garages and business entrances will be maintained throughout this process. As construction progresses, please anticipate road, lane, and sidewalk closures in the immediate construction zone.

PROJECT UPDATES: Regular updates will be posted for the duration of the project at <https://www.kub.org/kub-major-projects-fort-sanders-ut-area>, Twitter, and Nextdoor.



Find these updates and more on Nextdoor.

Connect and learn more.



@KnoxKUB



@knoxvilleutilitiesboard



@KnoxKUB