# **MAJOR PROJECT UPDATE**

This project is being completed as part of KUB's Century II infrastructure improvement and replacement



**PROJECT TITLE:** Fort Sanders Area Water Main Replacement Project

**UPDATE ISSUE DATE:** September 29, 2023

### **UPDATE:**

PROJECT OVERVIEW: KUB started a large water main replacement project covering the area between Grand Avenue, 17th Štreet, White Avenue, and 23rd Street (see work zone on attached map) on Sunday, August 6. Construction will continue north on 22nd Street toward Grand Avenue over the next several months. Additional crews will start work on other nearby streets in the coming months. The overall project is scheduled for completion by June 2024.

#### 22nd Street Water Main Installation:

KUB Underground Construction crews have completed water main installation, service reconnections, and restoration on 22nd Street.

#### **Clinch Avenue Water Main Installation:**

Crews completed the service tie-overs this week on Clinch Avenue. The final tiein is scheduled for Sunday, October 1, at the intersection of Clinch Avenue and 19th Street. Crews will work next week to clean-up and restore the project area on Clinch Avenue. Construction is scheduled to begin on White Avenue between 21st Street and 19th Street on October 9. The duration of work on White Avenue is estimated for three weeks. Parking, lane and road closures should be anticipated in the immediate project area.

Access to all parking garages and business entrances will be maintained throughout this process. As construction progresses, please anticipate road, lane, and sidewalk closures in the immediate construction zone.

PROJECT UPDATES: Regular updates will be posted for the duration of the project at https://www.kub.org/kub-major-projects-fort-sanders-ut-area, Twitter, and Nextdoor.



Find these updates and more on Nextdoor.

## Connect and learn more.





@knoxvilleutilitiesboard

