



Project Update - Spring 2018

Project Update

- KUB subcontractor Hurst Excavating began construction in February 2018 on Phase 1 of a three-phase project to rehabilitate wastewater pipes and manholes
- Phase 1 remains on schedule for completion by December/January
- Work on Scenic Drive and Southgate Drive is mostly complete
 - One minor repair remains on Scenic Drive
 - Work remains in the intersection of Southgate Drive and Cherokee Boulevard after the Dogwood Arts Festival concludes April 30
- Phase 1 work on Noelton Drive will begin after City of Knoxville six-week drainage project scheduled to begin in early May
- KUB will install new water and wastewater pipes on Noelton Drive Paving and Restoration
- KUB is patch-paving all road cuts from wastewater work
- Streets in Phase 1 of KUB project are scheduled to be paved by the City of Knoxville as part of its 2019 paving schedule
- Scenic Drive and Southgate Road are included in the City's paving schedule for this year
- Right-of-way restoration will be complete as weather conditions allow following digging
- Final paving to be done in all areas by fall 2021

Project Details

- General sequence of construction:
 - Mobilize crews and equipment
 - Construction methods
 - Open cut excavation and replacement
 - Cured-in-place lining of existing pipe
 - Pipe bursting of existing pipe
 Test rehabilitated wastewater main

 - Connect customer service laterals
 - Right-of-way restoration and stabilization
- 18 total miles of wastewater pipe to be rehabilitated:
 - Phase 1 Five miles
 - Construction underway
 - Phase 1 is approximately 25 percent complete as of late April 2018
 - Phase 2 Seven miles
 - Currently under design
 - Construction scheduled to begin in January 2019 and last for one year - Phase 3 - Six miles
 - Construction scheduled to begin in January 2020 and last for one year

Project Communications



- · KUB Major Construction Projects Blog Includes weekly updates on utility traffic control and utility construction progress
- Blog Link To access the blog, scan the code to the left or type
- http://kubmajorprojects.blogspot.com/ in your web browser · Send your e-mail address to blog@kub.org to receive weekly
- updates (reference Sequoyah Hills area) Project hotline 558-2331 After normal business hours
- Updates posted on www.kub.org (Special Projects Page) Social Media — Updates posted on Facebook, Nextdoor, and Twitter



@KnoxKUB

kub.org

4/25/18



Online Construction Projects Map — For more information on this and other KUB construction projects, scan the code at the left or type https:// www.kub. org/about/community/construction-map/ in your browser to visit KUB's Online **Construction Projects Map**

KUB Project Contacts



Tim Cox Customer Support Office: 558-2947 Cell: 313-3777 Weekdays. 7 a.m.-4 p.m.




Tom England Customer Support Office: 558-2177 Cell: 640-3157 Weekdays. 7 a.m.-4 p.m.

After Hours/Weekends

Main KUB Phone Number: 524-2911

Customer Support Hotline: 558-2331 (Leave recorded message. Responded to by end of next business day.)

KUB Century II Program



Century II is KUB's longrange program to improve and maintain our utility systems for our customers. It will help move KUB into our second

century of service through sound planning, resource allocation, and continued or accelerated investment. Century II reflects KUB's commitment to provide reliable utility services and meet customers needs-now and in the future. Anticipating and addressing needs now provides longterm benefits. Visit www.kub. org for more details about the Century II program.

www.kub.org • 524-2911

